

Operators Lift Truck Pre-Use Inspection Check Sheet
For Vehicle-Mounted Lorry Loader Crane

Candidates Name:	Test Date:
Lift Truck Type:	Model:
Make:	Location on Vehicle
Candidates Signature:	

	Item	OK (√)	N/A (√)	Defect Reported
1	Fuel (self-powered)			
2	Engine Oil (self-powered)			
3	Coolant (self-powered)			
4	Hydraulic fluid level			
5	Security of Loader to Vehicle			
6	Power take-off			
7	Hydraulic pipes, hoses & couplings			
8	Hydraulic controls			
9	Pressure relief valves			
10	Stabiliser extensions			
11	Stabiliser legs & feet			
12	Hydraulic boom			
13	Slewing device			
14	Extension arms			
15	Lifting hook & safety catch			
16	Attachments			
17	Security & locking pins			
18	Slings & lifting tackle			
19	Condition of vehicle load bed			
20	Overload warning devices			
21	General optional check			
22	General visual check			